

ตารางการอัดจารบีประจำปี 2561 Line C

	จุดเติมจารบี	ประเภทจารบี	จำนวนหัว	ความถี่	จำนวน Shot	Machine status	January	February	March	April	May	June	July	August	September	October	November	December	
filler	A	NIGL No.0	6	W	10 shots	Run													
	B	NIGL No.0	12	W	10 shots	Run													
	C	NIGL No.0	10	W	10 shots	Run													
	D	NIGL No.0	6	W	10 shots	Run													
	E	NIGL No.0	6	W	10 shots	Run													
	F	NIGL No.0	1	W	10 shots	Run													
	G	NIGL No.0	1	W	10 shots	Run													
	H	NIGL No.0	1	W	10 shots	Run													
	I	NIGL No.0	1	W	10 shots	Run													
	J	NIGL No.0	1	W	10 shots	Run													
	K	NIGL No.0	2	W	10 shots	Run													
	L	NIGL No.0	6	W	10 shots	Run													
	M(Rotary joint servo capper)	NIGL No.0	5	W	10 shots	Stop													
	N	NIGL No.0	5+5	M	10 shots	Stop													
	PUMP O	AFA	4	W	5 shots	Stop													
	PUMP P	NIGL No.0	1	W	8 shots	Stop													
	Rotary joint APS	PFG No.1	2	M	10 shots	Run													
Rotary joint AIR rinse	PFG No.1	2	M	10 shots	Run														
Rotary joint filler	PFG No.1	1	Y	Full	Run														
CA module	H2O2 supply room	HP-500	13	M	0.5 g	Stop													
HEPA	warm gear bearing	NIGL No.2	2	M	26 shots	Run													
	cuppling	NIGL No.2	1	6 month	82 Shots	Stop													
	molor bearing	NIGL No.2	2	6 month	23 Shots	Run													
Exhaust	warm gear	NIGL No.2	2	M	8 Shots	Run													
ACTION DATE																			
ผู้บันทึก																			
ผู้ทวนสอบ																			

Upper Machine
 Side Machine
 Under Machine

